



Kirstie Raagas
 Director - Regulatory Affairs
 8330 Century Park Court
 San Diego, CA 92123-1548

KRagas@sdge.com

August 19, 2026

Executive Director, Leuwam Tesfai
 California Public Utilities Commission
 505 Van Ness Avenue
 San Francisco, CA 94102-3298

**RE: San Diego Gas & Electric Company Amended 2025 Annual Report of Rule 20
 Conversions and Updated Attachment B to Comply with Decision 21-06-013, Phase 1
 Decision Revising Electric Rule 20 and Enhancing Program Oversight**

Dear Executive Director Tesfai:

Pursuant to California Public Utilities Commission ("CPUC") Decision ("D.") 21-06-013, Ordering Paragraph ("OP") 14(i), OP 14(ii), and OP 15, San Diego Gas & Electric Company ("SDG&E") hereby submits this amended 2025 Annual Report of Rule 20 Conversions ("Amended Report"). The Amended Report provides updated project- and community-level information regarding SDG&E's overhead-to-underground conversion work for the 2025 reporting period and supersedes the Rule 20 Annual Report originally submitted for that period. The Amended Report includes a new "Change Log" tab identifying the amendments made by SDG&E.

SDG&E is submitting this Amended Report because, after filing the original 2025 Annual Report, SDG&E identified discrepancies in certain project-level data. The original report was compiled through a largely manual process that required information to be gathered from multiple project-level data sources, SAP records, and project status updates, and cross-functional business unit inputs. As part of its post-filing review, SDG&E conducted a comprehensive reconciliation of the data included in the filing against those source records and updated inputs. Based on that review, SDG&E corrected, removed, or reclassified select projects so the Amended Report reflects the most current and accurate project information. These amendments are limited to reporting attributes, project classifications, and project status information. They do not reflect substantive changes to project scope or program outcomes and do not result in changes to rates or charges to customers.

SDG&E is also submitting an amended Attachment B because Attachment B relies on the same underlying data sets and source records that support the Amended Report. The amended Attachment B ensures consistency between the corrected report and the related supporting attachment and also includes a new "Change Log" tab identifying the amendments made by SDG&E.

SDG&E is submitting a confidential version of the Amended Report to the CPUC and serving a redacted version for public access, which protects confidential information from public disclosure. The redacted version of the Amended Report will be posted on SDG&E's Rule 20 website.

To reduce the potential for similar discrepancies in future filings, SDG&E has strengthened its reporting processes and controls by reducing manual data handling, clarifying data ownership, standardizing cross-functional reviews and validation procedures, implementing a more controlled reporting workflow designed to reduce manual data changes and version-control risks, and adding reconciliation checks against SAP data and prior-year filings before submission.

Accordingly, SDG&E requests that the CPUC treat the Amended Report as replacing SDG&E's original 2025 Annual Report submission in its entirety and accept the updated resubmitted Attachment B in connection as aligned with this amended filing.

Information Related to the Termination of Rule 20A

For completeness, and because the Amended Report continues to address Rule 20A transition matters, SDG&E restates the following information regarding the termination of Rule 20A.

D.21-06-013 ("Phase 1 decision") and D.23-06-008 ("Phase 2 decision") provide for the termination of the CPUC's Rule 20A program and address some issues relating to the orderly transition out of Rule 20A. The following summarizes how SDG&E intends to wind down the Rule 20A program.

Electric Rule 20 sets policies and procedures for electric utilities to convert overhead power lines and other equipment to underground facilities at the request of a local government or private applicant. Electric Rule 20A is a subprogram of Electric Rule 20 that allocates ratepayer-funded work credits to local governments and cities for projects that meet specific project eligibility criteria. The Phase 1 decision revises Electric Rule 20A to (a) discontinue new work credit allocations for Rule 20A projects after December 1, 2022, and (b) clarify Rule 20A project eligibility criteria and work credit transfer rules. The Phase 2 decision permanently discontinues Rule 20A and addresses some transition issues related to work credit allocations. There are also transition issues not addressed directly by these CPUC decisions, and this summary discusses SDG&E's proposed treatment of such issues.

Work credits were allocated to communities on an annual basis.¹ The CPUC has previously permitted local governments to borrow for up to five years of future work credit allocations. The CPUC previously permitted, in limited circumstances, reallocation of work credit balances from "inactive" communities to communities actively pursuing projects. As the Amended Report indicates, several communities served by SDG&E have negative work credit balances, what the CPUC calls work credit debt.² Other communities have a positive work credit balance and are proceeding with projects or have indicated their intent to do so. There are two basic transition issues implicated by the discontinuation of work credit allocations discussed in this summary: (a) projects in active construction budgeted based on allocations properly borrowed or available

¹ Allocations are based on SDG&E's Rule 20 tariff and as determined by the CPUC in SDG&E's general rate case.

² D.21-06-013, p. 10 and finding of fact 7, p. 33.

under the rules in effect at the time allocations were discontinued, and (b) reallocation of work credits as permitted by the CPUC.

With respect to item (a), for projects budgeted and undertaken based on allocations properly borrowed or available at the time the projects commenced construction, SDG&E expects to complete those projects based on the work credit balances in place prior to the discontinuation of allocations. With respect to item (b), SDG&E submitted an advice letter on December 6, 2024, as ordered by D.23-06-008, notifying the CPUC that SDG&E will not make any reallocations of the Electric Rule 20A Work Credits during the remainder of the program.³

While SDG&E submits that the foregoing complies with the CPUC's requirements for ratepayer funding under Rule 20A, SDG&E may choose to seek additional guidance from the CPUC regarding these transition issues.

Sincerely,

/s/ Kirstie Raagas

Kirstie Raagas

Director – Regulatory Affairs

cc: Service List R.17-05-010
Julian Enis, Energy Division, CPUC
Messay Betru, Energy Division, CPUC
Jason Ortego, CPUC

³ Advice Letter 4560-E, San Diego Gas & Electric Notification of no Reallocations of Electric Rule 20A Work Credits.



California Public Utilities Commission

Annual Report Electric Rule 20 Programs (A-C)

GENERAL

BACKGROUND: As directed in Decision 21-06-013, electric utilities shall annually report to the Commission information about all of the projects, expenditures, and work credit balances for all communities in their service territories. This annual report template is designed for reporting all Rule 20A, 20B, and 20C projects in the reporting period. The first sheet is for project level data and the second sheet is for community level data.

The utilities shall meet with Energy Division or vice versa upon request to further refine the template prior to the annual submission deadline of April 1. Therefore, this template may be subject to change.

INSTRUCTIONS: Complete the spreadsheet, listing all Electric Rule 20 programs' project and community level data from January 1, 2023 to December 31, 2025. Please include all projects from planning phase to close out phase. The annual report is split into three tranches in order of importance of the data. Staff requests that the utilities make data available as they complete each tranche. Data provided should include everything up to December 31st, 2025 (i.e., data recorded after this date should NOT be included in this year's report). Do not leave cells blank; if a column is not applicable to a specific project please indicate this using "N/A" and if a value for a column is unknown indicate this using "Unknown."

Additionally, the utilities shall work with staff regarding the availability of project files in GIS format. GIS data should be provided in a shape file and should include project boundary, path of overhead infrastructure to be converted to underground, and path of trench where underground equipment is to be placed. The attribute table for each project should include all data in the project tab.

If the report contains confidential information, provide two separate versions via through KiteWorks: a redacted version for public distribution and an unredacted version. The files must be searchable and filterable.

If you have questions, contact Julian Enis at Julian.Enis@cpuc.ca.gov and Messay Betru at Messay.Betru@cpuc.ca.gov.

This is the current template as of 11/02/2023.

DEFINITIONS

Definitions of urban areas, urban clusters, and rural areas are per the US Census Bureau's 2010 definitions, which can be found here: <https://www.census.gov/programs-surveys/geography/guidance/geo-areas/urban-rural/2010-urban-rural.html>

Urban Area: Areas meeting minimum population density requirements and encompassing more than 50,000 people.

Urban Cluster: Areas meeting minimum population density requirements and encompassing more than 2,500 people and less than 50,000 people.

Rural Area: All areas not defined as either urban areas or urban clusters.

www.bentley.com

[illegible]

Confidential per P.U. Code § 583, G.O. 66-D Rev. 1 - Redacted in Black

Footnotes

¹ SG&R combines the following status into one stage: planning, design, and engineering

² Trench length (meters) converted to miles using formula: trench length (m) / 1,609

³ Number of customers reflects the number of electric meters per community

⁴ Column K includes all trenching units in all phases

⁵ Figure reflects Rize 20A work credits realized for projects closed in 2024

⁶ Figure reflects Rize 20A work credits realized including adjustments (debits/credits) to previously reported closed projects for the reporting period of 2023-2024

⁷ Figure reflects Rize 20A work credits of projects including adjustments (debits/credits) to previously reported closed projects as of 12/31/2025

⁸ Figure only applicable to Rize 20A projects

⁹ The above are work credit calculations as of December 31, 2023. Therefore, this field cannot be calculated because the balance cannot be divided by zero.

¹⁰ Figure reflects work credit transfers for the reporting year (2022)

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
1		Project Sponsor	Project Tab, Row 129		
2		Project Status (Active/Hold/Cancelled)	Project Tab, Row 129	Hold	Cancelled
3		Project Status (Active/Hold/Cancelled)	Project Tab, Row 130	Hold	Active
4		Applicant Type	Project Tab, Row 131	Individual	Business
5		Project Sponsor	Project Tab, Row 131		
6		Length, Rough Estimate or Design Estimate?	Project Tab, Row 132	Unknown	Design
7		Number of Meters Converted to UG Service	Project Tab, Row 132	Unknown	0
8		# of Poles Removed as Part of Project Scope	Project Tab, Row 134	1	0
9		Centerline Footage of Primary OH Line Converted	Project Tab, Row 134	Unknown	83
10		Environmental Mitigations required?	Project Tab, Row 134	Unknown	No
11		Length, Rough Estimate or Design Estimate?	Project Tab, Row 134	Preliminary	Design
12		Line Footage of Primary UG Circuit	Project Tab, Row 134	Unknown	85
13		Number of Meters Converted to UG Service	Project Tab, Row 134	Unknown	0
14		PCD, Forecast or Actual?	Project Tab, Row 134	Actual	Forecast
15		Project Completion Date	Project Tab, Row 134	6/1/2026	Unknown
16		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 134	Unknown	No
17		Project Stage	Project Tab, Row 136	Closed	Estimating/Design
18		Length, Rough Estimate or Design Estimate?	Project Tab, Row 137	Preliminary	Design
19		Length, Rough Estimate or Design Estimate?	Project Tab, Row 139	Unknown	Design
20		Project Status (Active/Hold/Cancelled)	Project Tab, Row 140	Hold	Active
21		# of Poles Removed as Part of Project Scope	Project Tab, Row 141	1	0
22		Environmental Mitigations required?	Project Tab, Row 142	Unknown	No
23		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 142	Unknown	No
24		Project Completion Date	Project Tab, Row 143	12/10/2025	Unknown

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
25		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 265	EAC	Actual
26		PCD, Forecast or Actual?	Project Tab, Row 265	Forecast	Actual
27	2104 EL CAJON BLVD 20C #300000579184	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
28	220 Camino Corto #300000696089	Project Sponsor	Project Tab, Row 144		
29		Applicant Type	Project Tab, Row 145	Business	Individual
30		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 266	Actual	EAC
31		Project Spend to Date	Project Tab, Row 266	\$10,172.11	\$10,875.11
32		Project Stage	Project Tab, Row 266	Closed	Estimating/Design
33		Environmental Mitigations required?	Project Tab, Row 147	Unknown	No
34		Length, Rough Estimate or Design Estimate?	Project Tab, Row 147	Unknown	Design
35		Number of Meters Converted to UG Service	Project Tab, Row 147	Unknown	0
36		Project Sponsor	Project Tab, Row 147		
37		Applicant Type	Project Tab, Row 149	Business	Individual
38		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 150	Actual	EAC
39		Centerline Footage of Primary OH Line Converted	Project Tab, Row 150	0	50
40		Environmental Mitigations required?	Project Tab, Row 150	Unknown	No
41		Length, Rough Estimate or Design Estimate?	Project Tab, Row 150	Unknown	Design
42		PCD, Forecast or Actual?	Project Tab, Row 150	Actual	Forecast
43		Project Sponsor	Project Tab, Row 150		
44		Project Stage	Project Tab, Row 150	Closed	Estimating/Design
45		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 150	Unknown	No
46	30Th Street Phase IIIC 20A #300000199061	Project Spend to Date	Project Tab, Row 7	\$7,630,310.88	\$0.00
47		Centerline Footage of Primary OH Line Converted	Project Tab, Row 66	Unknown	181
48		Length, Rough Estimate or Design Estimate?	Project Tab, Row 66	Unknown	Design

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
49		Line Footage of Primary UG Circuit	Project Tab, Row 66	Unknown	163
50		Number of Meters Converted to UG Service	Project Tab, Row 66	Unknown	0
51		Project Completion Date	Project Tab, Row 66	7/14/2023	Unknown
52		Project Sponsor	Project Tab, Row 66		
53		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 66	Unknown	No
54	3459 MANCHESTER AVE R20C #300000579219	Project Sponsor	Project Tab, Row 152		
55		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 267	Actual	EAC
56		Project Spend to Date	Project Tab, Row 267	\$7,576.97	\$19,514.44
57		Project Stage	Project Tab, Row 267	Closed	Estimating/Design
58		Length, Rough Estimate or Design Estimate?	Project Tab, Row 153	Preliminary	Design
59		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 153	\$24,307.42	\$27,179.84
60	3660 Dalbergia St # 300000741643	Project Sponsor	Project Tab, Row 154		
61		Length, Rough Estimate or Design Estimate?	Project Tab, Row 155	Unknown	Design
62		Centerline Footage of Primary OH Line Converted	Project Tab, Row 67	Unknown	5348
63		Length, Rough Estimate or Design Estimate?	Project Tab, Row 67	Unknown	Design
64		Line Footage of Primary UG Circuit	Project Tab, Row 67	Unknown	5349
65		Number of Meters Converted to UG Service	Project Tab, Row 67	Unknown	0
66		Project Completion Date	Project Tab, Row 67	12/31/2025	Unknown
67		Project Status (Active/Hold/Cancelled)	Project Tab, Row 156	Hold	Cancelled
68		Length, Rough Estimate or Design Estimate?	Project Tab, Row 157	Preliminary	Design
69		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 157	No	NO
70		Applicant Type	Project Tab, Row 68	Individual	Business
71		Project Sponsor	Project Tab, Row 68		

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
72	555 Hollister St # 300000777805	Project Completion Date	Project Tab, Row 268	12/31/2026	Unknown
73		Project Stage	Project Tab, Row 268	Closed	Closing
74		Project Sponsor	Project Tab, Row 160		
75		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 257	Actual	EAC
76		Length, Rough Estimate or Design Estimate?	Project Tab, Row 257	Preliminary	Design
77		Centerline Footage of Primary OH Line Converted	Project Tab, Row 161	Unknown	689
78		Length, Rough Estimate or Design Estimate?	Project Tab, Row 161	Preliminary	Design
79		Line Footage of Primary UG Circuit	Project Tab, Row 161	Unknown	660
80		Number of Meters Converted to UG Service	Project Tab, Row 161	Unknown	0
81		Project Status (Active/Hold/Cancelled)	Project Tab, Row 161	Active	Cancelled
82		Length, Rough Estimate or Design Estimate?	Project Tab, Row 162	Unknown	Preliminary
83		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 163	No	NO
84		Project Status (Active/Hold/Cancelled)	Project Tab, Row 69	Cancelled	Active
85		Length, Rough Estimate or Design Estimate?	Project Tab, Row 258	Preliminary	Design
86		Project Stage	Project Tab, Row 258	Closed	Closing
87	6619 La Valle Plateada #300000733284	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
88		Project Completion Date	Project Tab, Row 164	Unknown	N/A
89		Project Status (Active/Hold/Cancelled)	Project Tab, Row 164	Hold	Cancelled
90	70th Street 20A (Eberhart St to Alvarado Rd) #300000322923	Project Spend to Date	Project Tab, Row 11	\$2,781,166.00	\$0.00
91		Length, Rough Estimate or Design Estimate?	Project Tab, Row 72	Preliminary	Design
92		Environmental Mitigations required?	Project Tab, Row 168	Unknown	No
93		Length, Rough Estimate or Design Estimate?	Project Tab, Row 168	Unknown	Design

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
94	Ad - Ev 829 S Escondido Blvd #300000741489	Number of Meters Converted to UG Service	Project Tab, Row 168	Unknown	0
95		PCD, Forecast or Actual?	Project Tab, Row 168	Forecast	Actual
96		Project Status (Active/Hold/Cancelled)	Project Tab, Row 170	Hold	Cancelled
97		(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
98		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 259	Actual	EAC
99		Centerline Footage of Primary OH Line Converted	Project Tab, Row 259	Unknown	3966
100		Environmental Mitigations required?	Project Tab, Row 259	Unknown	No
101		Length, Rough Estimate or Design Estimate?	Project Tab, Row 259	Preliminary	Design
102		Line Footage of Primary UG Circuit	Project Tab, Row 259	Unknown	3966
103		Number of Meters Converted to UG Service	Project Tab, Row 259	Unknown	0
104		Project Sponsor	Project Tab, Row 259		
105		Project Stage	Project Tab, Row 259	Estimating/Design	Construction
106		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 269	Actual	EAC
107		Length, Rough Estimate or Design Estimate?	Project Tab, Row 269	Unknown	Design
108		Number of Meters Converted to UG Service	Project Tab, Row 269	Unknown	0
109		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 269	\$0.00	\$110,087.12
110		Project Spend to Date	Project Tab, Row 269	\$0.00	\$110,087.12
111		Project Sponsor	Project Tab, Row 269		
112		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 269	Unknown	No
113		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 172	No	NO
114		Applicant Type	Project Tab, Row 74	Individual	Business
115		Project Sponsor	Project Tab, Row 74		

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
116		Project Status (Active/Hold/Cancelled)	Project Tab, Row 173	Hold	Cancelled
117		Centerline Footage of Primary OH Line Converted	Project Tab, Row 174	Unknown	225
118		Environmental Mitigations required?	Project Tab, Row 174	Unknown	No
119		Length, Rough Estimate or Design Estimate?	Project Tab, Row 174	Preliminary	Design
120		Line Footage of Primary UG Circuit	Project Tab, Row 174	Unknown	225
121		Number of Meters Converted to UG Service	Project Tab, Row 174	Unknown	0
122		PCD, Forecast or Actual?	Project Tab, Row 174	Actual	Forecast
123		Project Completion Date	Project Tab, Row 174	4/1/2026	Unknown
124		Project Stage	Project Tab, Row 174	Estimating/Design	Construction
125		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 174	Unknown	No
126		Length, Rough Estimate or Design Estimate?	Project Tab, Row 176	Unknown	Preliminary
127		Length, Rough Estimate or Design Estimate?	Project Tab, Row 177	Unknown	Preliminary
128		Project Completion Date	Project Tab, Row 177	7/19/2026	Unknown
129		# of Poles Removed as Part of Project Scope	Project Tab, Row 178	Unknown	1
130		Centerline Footage of Primary OH Line Converted	Project Tab, Row 178	Unknown	280
131		Length, Rough Estimate or Design Estimate?	Project Tab, Row 178	Unknown	Design
132		Line Footage of Primary UG Circuit	Project Tab, Row 178	Unknown	280
133		Number of Meters Converted to UG Service	Project Tab, Row 178	Unknown	4
134		Project Completion Date	Project Tab, Row 178	6/1/2026	Unknown
135		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 178	\$82,650.62	\$87,921.24
136		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey)	Project Tab, Row 179	No	NO
137		Project Sponsor	Project Tab, Row 179		
138		Length, Rough Estimate or Design Estimate?	Project Tab, Row 180	Unknown	Preliminary

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
139		Project Sponsor	Project Tab, Row 180		
140		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 181	No	NO
141		Project Sponsor	Project Tab, Row 181		
142		Length, Rough Estimate or Design Estimate?	Project Tab, Row 182	Unknown	Preliminary
143		Project Sponsor	Project Tab, Row 182		
144		# of Poles Removed as Part of Project Scope	Project Tab, Row 270	0	1
145		Centerline Footage of Primary OH Line Converted	Project Tab, Row 270	Unknown	315
146		Environmental Mitigations required?	Project Tab, Row 270	Unknown	No
147		Length, Rough Estimate or Design Estimate?	Project Tab, Row 270	Unknown	Design
148		Line Footage of Primary UG Circuit	Project Tab, Row 270	Unknown	210
149		Number of Meters Converted to UG Service	Project Tab, Row 270	Unknown	1
150		Project Sponsor	Project Tab, Row 270		
151		Project Stage	Project Tab, Row 270	Closed	Construction
152		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 270	Unknown	No
153	AD GWS EDU CENTER #300000583490	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
154		Environmental Mitigations required?	Project Tab, Row 271	Unknown	No
155		Project Stage	Project Tab, Row 271	Closed	Closing
156		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 271	Unknown	No
157		Project Sponsor	Project Tab, Row 183		
158		Project Sponsor	Project Tab, Row 184		
159		Project Status (Active/Hold/Cancelled)	Project Tab, Row 184	Hold	Active
160		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 185	No	NO

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
161		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 186	Actual	EAC
162		Length, Rough Estimate or Design Estimate?	Project Tab, Row 186	Unknown	Design
163		Line Footage of Primary UG Circuit	Project Tab, Row 186	Unknown	321
164		Project Completion Date	Project Tab, Row 186	6/1/2026	Unknown
165		Project Sponsor	Project Tab, Row 186		
166		Project Stage	Project Tab, Row 186	Closed	Estimating/Design
167	Ad Monte Vista Dr New Us Nb #300000705578	Project Sponsor	Project Tab, Row 187		
168	Ad- Moonlight Mixed Use Ev #300000696909	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
169		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 75	Actual	EAC
170		Environmental Mitigations required?	Project Tab, Row 75	Unknown	No
171		Length, Rough Estimate or Design Estimate?	Project Tab, Row 75	Unknown	Design
172		PCD, Forecast or Actual?	Project Tab, Row 75	Actual	Forecast
173		Project Sponsor	Project Tab, Row 75		
174		Project Stage	Project Tab, Row 75	Closed	Estimating/Design
175		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 75	Unknown	No
176		# of Poles Removed as Part of Project Scope	Project Tab, Row 76	Unknown	3
177		Applicant Type	Project Tab, Row 76	Individual	Business
178		Centerline Footage of Primary OH Line Converted	Project Tab, Row 76	Unknown	795
179		Length, Rough Estimate or Design Estimate?	Project Tab, Row 76	Unknown	Design
180		Line Footage of Primary UG Circuit	Project Tab, Row 76	Unknown	2124
181		Number of Meters Converted to UG Service	Project Tab, Row 76	Unknown	4
182		Project Sponsor	Project Tab, Row 76		
183		Centerline Footage of Primary OH Line Converted	Project Tab, Row 79	Unknown	310
184		Length, Rough Estimate or Design Estimate?	Project Tab, Row 79	Preliminary	Design

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
185		Line Footage of Primary UG Circuit	Project Tab, Row 79	Unknown	250
186		Number of Meters Converted to UG Service	Project Tab, Row 79	Unknown	0
187		Project Sponsor	Project Tab, Row 79		
188	Ad Watermark #300000733839	Project Sponsor	Project Tab, Row 190		
189		Project Stage	Project Tab, Row 272	Closed	Estimating/Design
190		Length, Rough Estimate or Design Estimate?	Project Tab, Row 191	Unknown	Design
191		Number of Meters Converted to UG Service	Project Tab, Row 191	Unknown	0
192		PCD, Forecast or Actual?	Project Tab, Row 191	Forecast	Actual
193		Project Sponsor	Project Tab, Row 191		
194		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 191	Unknown	No
195		Non-Ratepayer Funding Source	Project Tab, Row 80	N/A	Project Customer
196		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 80	\$4,658,871.00	\$12,838.00
197		Project Spend to Date	Project Tab, Row 80	\$4,658,871.00	\$12,838.00
198		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 80	\$0.00	\$601,395.91
199		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 273	Actual	EAC
200		Project Completion Date	Project Tab, Row 273	11/1/2023	Unknown
201		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 273	\$115,640.12	\$112,217.63
202		Project Spend to Date	Project Tab, Row 273	\$115,640.12	\$112,217.63
203		Project Sponsor	Project Tab, Row 81		
204		Project Stage	Project Tab, Row 81	Closed	Estimating/Design
205		Project Status (Active/Hold/Cancelled)	Project Tab, Row 81	Cancelled	Active
206		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 274	EAC	Actual
207		Length, Rough Estimate or Design Estimate?	Project Tab, Row 274	Preliminary	Design
208		Project Completion Date	Project Tab, Row 260	4/1/2025	Unknown
209		Project Stage	Project Tab, Row 260	Closed	Closing
210		Project Sponsor	Project Tab, Row 82		

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
211		Project Status (Active/Hold/Cancelled)	Project Tab, Row 82	Hold	Active
212		Project Status (Active/Hold/Cancelled)	Project Tab, Row 193	Hold	Cancelled
213		Length, Rough Estimate or Design Estimate?	Project Tab, Row 194	Unknown	Design
214		Line Footage of Primary UG Circuit	Project Tab, Row 194	Unknown	569
215		Number of Meters Converted to UG Service	Project Tab, Row 194	Unknown	1
216		Project Completion Date	Project Tab, Row 194	12/21/2023	Unknown
217		Project Stage	Project Tab, Row 194	Estimating/Design	Construction
218		Project Status (Active/Hold/Cancelled)	Project Tab, Row 194	Hold	Active
219		Non-Ratepayer Funding Source	Project Tab, Row 83	N/A	Project Customer
220		Project Spend to Date	Project Tab, Row 83	\$21,910,327.00	\$0.00
221		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 83	\$0.00	\$18,387,139.28
222		Length, Rough Estimate or Design Estimate?	Project Tab, Row 195	Unknown	Design
223		Number of Meters Converted to UG Service	Project Tab, Row 195	Unknown	0
224		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 195	\$25,299.44	\$34,785.36
225		Applicant Type	Project Tab, Row 84	Individual	Business
226		Number of Meters Converted to UG Service	Project Tab, Row 84	Unknown	0
227		PCD, Forecast or Actual?	Project Tab, Row 84	Forecast	Actual
228		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 84	\$692,558.67	\$692,364.65
229		Project Spend to Date	Project Tab, Row 84	\$692,558.67	\$692,364.65
230		Project Sponsor	Project Tab, Row 84		
231		Applicant Type	Project Tab, Row 85	Business	Individual
232		Project Completion Date	Project Tab, Row 85	8/29/2023	Unknown
233		Number of Meters Converted to UG Service	Project Tab, Row 196	Unknown	0
234		Applicant Type	Project Tab, Row 86	Business	Government Agency
235		Project Sponsor	Project Tab, Row 86		
236		Project Status (Active/Hold/Cancelled)	Project Tab, Row 86	Hold	Cancelled
237		# of Poles Removed as Part of Project Scope	Project Tab, Row 197	Unknown	0

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
238		Environmental Mitigations required?	Project Tab, Row 197	Unknown	No
239		Length, Rough Estimate or Design Estimate?	Project Tab, Row 197	Unknown	Design
240		Number of Meters Converted to UG Service	Project Tab, Row 197	Unknown	0
241		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 197	Unknown	No
242		Project Status (Active/Hold/Cancelled)	Project Tab, Row 87	Hold	Cancelled
243		Project Status (Active/Hold/Cancelled)	Project Tab, Row 200	Active	Hold
244	City of Aliso Viejo	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 5	N/A	
245	City of Carlsbad	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 6	N/A	
246	City of Carlsbad	Miles of Primary Overhead Converted Under Rule 20B, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 6	0.00	0.14
247	City of Carlsbad	Miles of Primary Overhead Converted Under Rule 20C, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 6	0.29	0.04
248	City of Carlsbad	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 6	2	1
249	City of Carlsbad	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 6	1	2
250	City of Carlsbad	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 6	2	1
251	City of Carlsbad	Number of Rule 20C Projects Completed to Date	Community Tab, Row 6	2	1

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
252	City of Carlsbad	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 6	\$617,715.52	\$219,321.08
253	City of Chula Vista	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 7	N/A	
254	City of Chula Vista	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 7	2	1
255	City of Chula Vista	Number of Rule 20C Projects Completed to Date	Community Tab, Row 7	2	1
256	City of Coronado	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 8	N/A	
257	City of Dana Point	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 9	N/A	
258	City of Del Mar	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 10	N/A	
259	City of Del Mar	Miles of Primary Overhead Converted Under Rule 20C, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 10	0.09	0.00
260	City of Del Mar	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 10	3	0
261	City of Del Mar	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 10	9	10
262	City of Del Mar	Number of Rule 20C Projects Completed to Date	Community Tab, Row 10	3	0
263	City of Del Mar	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 10	\$212,422.18	\$0.00
264	City of El Cajon	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 11	N/A	

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
265	City of El Cajon	Miles of Primary Overhead Converted Under Rule 20A, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 11	0.35	0.00
266	City of El Cajon	Miles Trenched Under Rule 20A, Reporting Period	Community Tab, Row 11	0.35	0.00
267	City of El Cajon	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 11	4	1
268	City of El Cajon	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 11	3	4
269	City of El Cajon	Number of Rule 20A Projects Completed to Date	Community Tab, Row 11	1	0
270	City of El Cajon	Number of Rule 20B Projects Completed to Date	Community Tab, Row 11	1	0
271	City of El Cajon	Number of Rule 20C Projects Completed to Date	Community Tab, Row 11	2	1
272	City of El Cajon	Projects in Top 25% DAC as Defined by CalEnviroScreen?	Community Tab, Row 11	Yes	No
273	City of El Cajon	Total Cost of Projects Completed Under Rule 20A, Reporting Period	Community Tab, Row 11	\$3,190,565.49	\$0.00
274	City of El Cajon	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 11	\$715,957.16	\$0.00
275	City of El Cajon	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 11	\$3,472,881.49	\$447,128.49
276	City of Encinitas	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 12	N/A	
277	City of Encinitas	Number of Projects in Construction Phase, Reporting Period	Community Tab, Row 12	1	0

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
278	City of Encinitas	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 12	11	10
279	City of Escondido	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 13	N/A	
280	City of Escondido	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 13	8	5
281	City of Escondido	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 13	0	2
282	City of Escondido	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 13	7	6
283	City of Escondido	Number of Rule 20B Projects Completed to Date	Community Tab, Row 13	1	0
284	City of Escondido	Number of Rule 20C Projects Completed to Date	Community Tab, Row 13	7	5
285	City of Escondido	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 13	\$591,226.07	\$0.00
286	City of Escondido	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 13	\$1,912,764.11	\$1,294,549.73
287	City of Imperial Beach	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 14	N/A	
288	City of La Mesa	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 15	N/A	
289	City of La Mesa	Miles of Primary Overhead Converted Under Rule 20A, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 15	0.50	0.00
290	City of La Mesa	Miles Trenched Under Rule 20A, Reporting Period	Community Tab, Row 15	0.50	0.00
291	City of La Mesa	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 15	1	0

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
292	City of La Mesa	Number of Projects in Construction Phase, Reporting Period	Community Tab, Row 15	0	1
293	City of La Mesa	Number of Rule 20A Projects Completed to Date	Community Tab, Row 15	1	0
294	City of La Mesa	Total Cost of Projects Completed Under Rule 20A, Reporting Period	Community Tab, Row 15	\$2,173,109.00	\$0.00
295	City of Laguna Beach	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 16	N/A	
296	City of Laguna Beach	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 16	3	2
297	City of Laguna Hills	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 17	N/A	
298	City of Laguna Niguel	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 18	N/A	
299	City of Lemon Grove	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 19	N/A	
300	City of Mission Viejo	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 20	N/A	
301	City of National City	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 21	N/A	
302	City of National City	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 21	1	0
303	City of National City	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 21	0	1
304	City of National City	Number of Rule 20C Projects Completed to Date	Community Tab, Row 21	1	0
305	City of National City	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 21	\$10,172.11	\$0.00
306	City of Oceanside	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 22	N/A	

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
307	City of Oceanside	Miles of Primary Overhead Converted Under Rule 20B, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 22	0.36	0.00
308	City of Oceanside	Miles of Primary Overhead Converted Under Rule 20C, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 22	0.10	0.13
309	City of Oceanside	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 22	5	1
310	City of Oceanside	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 22	0	1
311	City of Oceanside	Number of Projects in Construction Phase, Reporting Period	Community Tab, Row 22	2	3
312	City of Oceanside	Number of Rule 20B Projects Completed to Date	Community Tab, Row 22	2	0
313	City of Oceanside	Number of Rule 20C Projects Completed to Date	Community Tab, Row 22	3	1
314	City of Oceanside	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 22	\$349,440.00	\$0.00
315	City of Oceanside	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 22	\$688,095.87	\$260,983.29
316	City of Poway	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 23	N/A	
317	City of Poway	Miles of Primary Overhead Converted Under Rule 20B, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 23	0.47	0.00

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
318	City of Poway	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 23	4	1
319	City of Poway	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 23	1	2
320	City of Poway	Number of Rule 20A Projects Completed to Date	Community Tab, Row 23	1	0
321	City of Poway	Number of Rule 20B Projects Completed to Date	Community Tab, Row 23	1	0
322	City of Poway	Number of Rule 20C Projects Completed to Date	Community Tab, Row 23	2	1
323	City of Poway	Total Cost of Projects Completed Under Rule 20A, Reporting Period	Community Tab, Row 23	\$2,872,602.36	\$0.00
324	City of Poway	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 23	\$4,276,367.86	\$0.00
325	City of San Clemente	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 24	N/A	
326	City of San Diego	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 25	N/A	
327	City of San Diego	Miles of Primary Overhead Converted Under Rule 20A, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 25	18.10	14.50
328	City of San Diego	Miles of Primary Overhead Converted Under Rule 20B, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 25	1.07	0.06

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
329	City of San Diego	Miles of Primary Overhead Converted Under Rule 20C, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 25	2.77	1.84
330	City of San Diego	Miles Trenched Under Rule 20A, Reporting Period	Community Tab, Row 25	20.09	16.49
331	City of San Diego	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 25	47	31
332	City of San Diego	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 25	0	2
333	City of San Diego	Number of Projects in Construction Phase, Reporting Period	Community Tab, Row 25	8	10
334	City of San Diego	Number of Rule 20A Projects Completed to Date	Community Tab, Row 25	26	19
335	City of San Diego	Number of Rule 20B Projects Completed to Date	Community Tab, Row 25	3	1
336	City of San Diego	Number of Rule 20C Projects Completed to Date	Community Tab, Row 25	18	11
337	City of San Diego	Total Cost of Projects Completed Under Rule 20A, Reporting Period	Community Tab, Row 25	\$119,597,364.12	\$99,205,937.89
338	City of San Diego	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 25	\$1,624,082.61	\$495,874.93
339	City of San Diego	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 25	\$9,679,154.86	\$7,865,506.47
340	City of San Diego	Work Credit Ledger Balance, End of Reporting Period (Balance from Prior Year - Work Credit Deductions)	Community Tab, Row 25	\$7,198,196.20	\$7,189,577.96

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
341	City of San Diego	Work Credits Redeemed for Rule 20A Projects Divided by Number of Customers	Community Tab, Row 25	\$78.75	\$78.77
342	City of San Diego	Work Credits Redeemed for Rule 20A Projects, Reporting Period	Community Tab, Row 25	\$50,656,207.13	\$50,664,825.37
343	City of San Juan Capistrano	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 26	N/A	
344	City of San Juan Capistrano	Miles of Primary Overhead Converted Under Rule 20B, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 26	0.00	0.19
345	City of San Juan Capistrano	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 26	0	1
346	City of San Juan Capistrano	Number of Projects in Construction Phase, Reporting Period	Community Tab, Row 26	1	0
347	City of San Marcos	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 27	N/A	
348	City of San Marcos	Miles of Primary Overhead Converted Under Rule 20B, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 27	2.99	2.75
349	City of San Marcos	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 27	3	2
350	City of San Marcos	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 27	2	3
351	City of San Marcos	Number of Rule 20B Projects Completed to Date	Community Tab, Row 27	3	2
352	City of San Marcos	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 27	\$6,465,762.19	\$6,084,678.75

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
353	City of Santee	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 28	N/A	
354	City of Santee	Miles of Primary Overhead Converted Under Rule 20C, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 28	1.37	1.07
355	City of Santee	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 28	5	3
356	City of Santee	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 28	0	1
357	City of Santee	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 28	10	9
358	City of Santee	Number of Rule 20C Projects Completed to Date	Community Tab, Row 28	4	2
359	City of Santee	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 28	\$1,660,477.31	\$1,304,900.56
360	City of Solana Beach	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 29	N/A	
361	City of Vista	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 30	N/A	
362	City of Vista	Miles of Primary Overhead Converted Under Rule 20C, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 30	0.84	0.87
363	City of Vista	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 30	8	7
364	City of Vista	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 30	0	1
365	City of Vista	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 30	13	12

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT*Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.***555 Project Changes | 138 Community Changes | 693 Total Changes***This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.*

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
366	City of Vista	Number of Rule 20C Projects Completed to Date	Community Tab, Row 30	4	3
367	City of Vista	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 30	\$3,173,025.81	\$3,172,831.79
368	City of Vista	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 30	\$1,330,252.91	\$1,065,517.26
369		Length, Rough Estimate or Design Estimate?	Project Tab, Row 201	Unknown	Preliminary
370	Cole Grade 20A PH. 1 #300000318090	Current/ Actual Cost/ Ft	Project Tab, Row 16	\$2,555.21	\$20.99
371	Cole Grade 20A PH. 1 #300000318090	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 16	\$19,900,000.00	\$163,479.80
372	Cole Grade 20A PH. 1 #300000318090	Project Spend to Date	Project Tab, Row 16	\$19,900,000.00	\$163,479.80
373	Cole Grade Road 20A Ph2 #300000406141	Current/ Actual Cost/ Ft	Project Tab, Row 17	\$1,480.52	\$1,336.23
374	Cole Grade Road 20A Ph2 #300000406141	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 17	\$21,340,207.00	\$19,260,419.00
375	Cole Grade Road 20A Ph2 #300000406141	Project Spend to Date	Project Tab, Row 17	\$21,340,207.00	\$0.00
376	County of Orange	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 31	N/A	
377	County of San Diego	Last Authorized Work Credit Allocation (2022)	Community Tab, Row 32	N/A	
378	County of San Diego	Miles of Primary Overhead Converted Under Rule 20B, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 32	0.62	0.28
379	County of San Diego	Miles of Primary Overhead Converted Under Rule 20C, Reporting Period (Projects Reported in Closing/Closed Phase Only)	Community Tab, Row 32	1.06	0.75

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
380	County of San Diego	Number of Projects in Closed Phase, Reporting Period	Community Tab, Row 32	11	4
381	County of San Diego	Number of Projects in Closing Phase, Reporting Period	Community Tab, Row 32	0	2
382	County of San Diego	Number of Projects in Construction Phase, Reporting Period	Community Tab, Row 32	2	1
383	County of San Diego	Number of Projects in Estimating/Design Phase, Reporting Period	Community Tab, Row 32	26	28
384	County of San Diego	Number of Rule 20B Projects Completed to Date	Community Tab, Row 32	6	2
385	County of San Diego	Number of Rule 20C Projects Completed to Date	Community Tab, Row 32	5	2
386	County of San Diego	Total Cost of Projects Completed Under Rule 20B, Reporting Period (IOU Work Only)	Community Tab, Row 32	\$1,331,082.62	\$395,896.66
387	County of San Diego	Total Cost of Projects Completed Under Rule 20C, Reporting Period (IOU Work Only)	Community Tab, Row 32	\$1,219,969.31	\$591,523.82
388	Cowles Mtn Blvd 20A PH1 #300000206164	Project Spend to Date	Project Tab, Row 18	\$4,257,129.00	\$0.00
389	Cowles Mtn Blvd 20A PH2 #300000206165	Project Spend to Date	Project Tab, Row 19	\$4,257,129.00	\$0.00
390		Non-Ratepayer Funding Source	Project Tab, Row 88	N/A	Project Customer
391		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 88	\$2,084,984.00	\$34,543.38
392		Project Spend to Date	Project Tab, Row 88	\$2,084,984.00	\$34,543.38
393		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 88	\$0.00	\$667,785.00
394		Non-Ratepayer Funding Source	Project Tab, Row 89	N/A	Project Customer
395		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 89	\$2,395,646.00	\$33,280.17
396		Project Spend to Date	Project Tab, Row 89	\$2,395,646.00	\$33,280.17

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
397		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 89	\$0.00	\$1,024,194.00
398		Non-Ratepayer Funding Source	Project Tab, Row 90	N/A	Project Customer
399		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 90	2900851	\$93,111.48
400		Project Spend to Date	Project Tab, Row 90	\$2,900,851.00	\$93,111.48
401		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 90	\$0.00	\$1,084,150.00
402		Project Status (Active/Hold/Cancelled)	Project Tab, Row 202	Active	Cancelled
403		Environmental Mitigations required?	Project Tab, Row 275	Unknown	No
404		Length, Rough Estimate or Design Estimate?	Project Tab, Row 275	Unknown	Design
405		Number of Meters Converted to UG Service	Project Tab, Row 275	Unknown	0
406		Project Sponsor	Project Tab, Row 275		
407		Project Stage	Project Tab, Row 275	Closed	Closing
408		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 275	Unknown	No
409	Donax Ave 20A #300000438837	Length, Rough Estimate or Design Estimate?	Project Tab, Row 20	Design	Preliminary
410	Donax Ave 20A #300000438837	Project Spend to Date	Project Tab, Row 20	\$5,735,570.00	\$0.00
411	EDCO #300000301644	Project Sponsor	Project Tab, Row 203		
412		Length, Rough Estimate or Design Estimate?	Project Tab, Row 204	Unknown	Design
413		PCD, Forecast or Actual?	Project Tab, Row 204	Forecast	Actual
414		Project Sponsor	Project Tab, Row 204		
415	Elm Avenue 20A #300000438901	Current/ Actual Cost/ Ft	Project Tab, Row 21	\$5,029.67	\$0.00
416	Elm Avenue 20A #300000438901	Environmental Mitigations required?	Project Tab, Row 21	No	Unknown
417	Elm Avenue 20A #300000438901	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 21	\$2,197,966.00	\$0.00
418	Elm Avenue 20A #300000438901	Project Spend to Date	Project Tab, Row 21	\$1,889,263.00	\$0.00
419	Elm Avenue 20A #300000438901	Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 21	No	Unknown
420	Ev 1146 Evergreen Dr # 300000793724	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
421		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 206	No	NO
422		Project Status (Active/Hold/Cancelled)	Project Tab, Row 207	Active	Cancelled
423	F Street Phase 1 20A #300000248710	Current/ Actual Cost/ Ft	Project Tab, Row 22	\$1,920.42	\$2.20
424	F Street Phase 1 20A #300000248710	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 22	\$8,315,428.00	\$9,538.71
425	F Street Phase 1 20A #300000248710	Project Spend to Date	Project Tab, Row 22	\$8,315,428.00	\$9,538.71
426	F Street Phase 2 (BROADWAY TO 4TH) 20A #300000407342	Project Spend to Date	Project Tab, Row 23	\$16,709,949.00	\$0.00
427	Fairmount Ave 20A #300000199081	Project Spend to Date	Project Tab, Row 24	\$5,866,563.03	\$0.00
428		Number of Meters Converted to UG Service	Project Tab, Row 208	Unknown	0
429		PCD, Forecast or Actual?	Project Tab, Row 208	Forecast	Actual
430		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 208	281434.72	\$281,434.72
431		Project Spend to Date	Project Tab, Row 208	\$281,434.72	\$281,434.72
432	FERN AVE 20A #300000438902	Environmental Mitigations required?	Project Tab, Row 27	No	Unknown
433	FERN AVE 20A #300000438902	Project Spend to Date	Project Tab, Row 27	\$3,905,934.00	\$0.00
434	FERN AVE 20A #300000438902	Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 27	No	Unknown
435		Non-Ratepayer Funding Source	Project Tab, Row 93	N/A	Project Customer
436		Project Spend to Date	Project Tab, Row 93	\$10,019,218.00	\$0.00
437		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 93	\$0.00	\$13,064,721.87
438		Non-Ratepayer Funding Source	Project Tab, Row 94	N/A	Project Customer
439		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 94	13503467.55	\$0.00
440		Project Spend to Date	Project Tab, Row 94	\$13,503,467.55	\$0.00
441		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 94	\$0.00	\$1,183,782.11
442	Forester Creek 20A #2820338 - 2820339	Project Spend to Date	Project Tab, Row 28	\$287,184.00	\$0.00

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
443	Fr 25Th Street R20A_R20-111 #300000742535	Project Spend to Date	Project Tab, Row 29	\$446,229.00	\$0.00
444		Non-Ratepayer Funding Source	Project Tab, Row 95	N/A	Project Customer
445		Project Spend to Date	Project Tab, Row 95	\$4,263,637.00	\$0.00
446		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 95	\$0.00	\$2,109,700.36
447		Non-Ratepayer Funding Source	Project Tab, Row 96	N/A	Project Customer
448		Project Spend to Date	Project Tab, Row 96	\$5,403,990.00	\$0.00
449		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 96	\$0.00	\$2,776,565.55
450	Fr Silver Strand 20A # 300000756283	Current/ Actual Cost/ Ft	Project Tab, Row 31	\$2,927.82	\$1,066.85
451	Fr Silver Strand 20A # 300000756283	Non-Ratepayer Funding Source	Project Tab, Row 31	N/A	Project Customer
452	Fr Silver Strand 20A # 300000756283	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 31	\$9,275,330.00	\$3,379,794.99
453	Fr Silver Strand 20A # 300000756283	Project Spend to Date	Project Tab, Row 31	\$9,275,330.00	\$0.00
454	Fr Silver Strand 20A # 300000756283	Projected/Final Cost to Non-Ratepayers	Project Tab, Row 31	\$0.00	\$534,198.99
455	Fr Virginia Way 20A # 300000789120	Current/ Actual Cost/ Ft	Project Tab, Row 32	\$743.79	\$0.00
456	Fr Virginia Way 20A # 300000789120	Non-Ratepayer Funding Source	Project Tab, Row 32	N/A	Project Customer
457	Fr Virginia Way 20A # 300000789120	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 32	\$840,487.00	\$0.00
458	Fr Virginia Way 20A # 300000789120	Projected/Final Cost to Non-Ratepayers	Project Tab, Row 32	\$0.00	\$829,469.67
459	FR_R20-037_OCEANSIDE BLVD #300000415582	# of Poles Removed as Part of Project Scope	Project Tab, Row 33	18	17
460	FR_R20-037_OCEANSIDE BLVD #300000415582	Current/ Actual Cost/ Ft	Project Tab, Row 33	\$1,413.44	\$0.00
461	FR_R20-037_OCEANSIDE BLVD #300000415582	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 33	\$7,423,381.00	\$0.00
462	FR_R20-037_OCEANSIDE BLVD #300000415582	Project Spend to Date	Project Tab, Row 33	\$7,423,381.00	\$0.00
463	FR_R20-037_OCEANSIDE BLVD #300000415582	Trench Length (ft) (Rule 20A Only)	Project Tab, Row 33	5252	2000
464	Friars Rd & Qualcomm Way # 300000772340	Project Sponsor	Project Tab, Row 209		

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
465		Non-Ratepayer Funding Source	Project Tab, Row 97	N/A	Project Customer
466		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 97	\$40,150,698.00	\$0.00
467		Project Spend to Date	Project Tab, Row 97	\$40,150,698.00	\$0.00
468		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 97	\$0.00	\$30,190,698.00
469		(Entire Row)	Project Tab — Removed (not present)	This is a duplicate and was removed	DELETED
470		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 276	Actual	EAC
471		Project Spend to Date	Project Tab, Row 276	\$3,025,753.00	\$0.00
472		Project Stage	Project Tab, Row 276	Closed	Estimating/Design
473	Hancock St 20A #300000199083	Project Spend to Date	Project Tab, Row 34	\$4,851,671.29	\$0.00
474		PCD, Forecast or Actual?	Project Tab, Row 212	Forecast	Actual
475		Project Completion Date	Project Tab, Row 213	10/14/2025	N/A
476		Project Spend to Date	Project Tab, Row 213	\$79,865.64	\$78,882.24
477		Project Status (Active/Hold/Cancelled)	Project Tab, Row 213	Active	Cancelled
478	Hilltop Dr Ph 2 20A #300000151786	Project Spend to Date	Project Tab, Row 35	\$6,845,845.62	\$0.00
479		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 215	\$70,000.16	\$39,288.81
480		Project Spend to Date	Project Tab, Row 215	\$70,000.16	\$39,288.81
481	Ingraham St 20A #2490350 - 2490354	Project Spend to Date	Project Tab, Row 40	\$961,304.98	\$0.00
482	Iris Ave 20A (Via Suspiro to Iris Ave) #752090/300000201935	Project Spend to Date	Project Tab, Row 41	\$4,978,394.47	\$971.20
483		Project Stage	Project Tab, Row 101	Closed	Estimating/Design
484	J Street 20A Ph1 #300000428872	Project Spend to Date	Project Tab, Row 42	\$9,568,802.00	\$0.00
485	J Street 20A Ph2 #300000429179	Project Spend to Date	Project Tab, Row 43	\$6,109,520.00	\$0.00
486	Jabbour, Gaby #300000494295	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
487		Project Status (Active/Hold/Cancelled)	Project Tab, Row 217	Active	Hold
488		Project Status (Active/Hold/Cancelled)	Project Tab, Row 102	Cancelled	Active
489		Project Status (Active/Hold/Cancelled)	Project Tab, Row 218	Hold	Cancelled
490		Current/ Actual Cost/ Ft	Project Tab, Row 44	\$1,766.10	\$0.00

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
491	Johnson Ave 20A # 300000759663	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 44	\$3,602,841.00	\$0.00
492	Johnson Ave 20A # 300000759663	Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 44	Unknown	Cluster
493	Johnson Ave 20A # 300000759663	Project Spend to Date	Project Tab, Row 44	\$3,602,841.00	\$0.00
494	L STREET 20A (BROADWAY-3RD - CV) 20A #300000430153/832979	Project Spend to Date	Project Tab, Row 45	\$3,569,967.00	\$0.00
495		Environmental Mitigations required?	Project Tab, Row 220	Unknown	No
496		Length, Rough Estimate or Design Estimate?	Project Tab, Row 220	Unknown	Design
497		Number of Meters Converted to UG Service	Project Tab, Row 220	Unknown	0
498		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 220	Unknown	No
499		Length, Rough Estimate or Design Estimate?	Project Tab, Row 222	Unknown	Design
500		# of Poles Removed as Part of Project Scope	Project Tab, Row 223	Unknown	3
501		Centerline Footage of Primary OH Line Converted	Project Tab, Row 223	Unknown	315
502		Length, Rough Estimate or Design Estimate?	Project Tab, Row 223	Unknown	Design
503		Line Footage of Primary UG Circuit	Project Tab, Row 223	Unknown	200
504		Number of Meters Converted to UG Service	Project Tab, Row 223	Unknown	0
505		Project Completion Date	Project Tab, Row 223	1/1/2024	Unknown
506		Project Stage	Project Tab, Row 223	Estimating/Design	Construction
507		Length, Rough Estimate or Design Estimate?	Project Tab, Row 103	Unknown	Design
508		Number of Meters Converted to UG Service	Project Tab, Row 103	Unknown	0
509		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 103	Unknown	No
510		Project Status (Active/Hold/Cancelled)	Project Tab, Row 224	Hold	Cancelled

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
511		Length, Rough Estimate or Design Estimate?	Project Tab, Row 225	Unknown	Design
512		Project Sponsor	Project Tab, Row 225		
513		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 261	Actual	EAC
514		Project Completion Date	Project Tab, Row 261	6/30/2023	Unknown
515		Project Stage	Project Tab, Row 261	Construction	Estimating/Design
516	Lunar Ln Properties LLC #300000255565	(Entire Row)	Project Tab — Removed (not present)	This project was cancelled in 2020 and needed to drop off the report	DELETED
517	Marlesta Dr/ Beagle St 20A #651130/300000179800	Current/ Actual Cost/ Ft	Project Tab, Row 47	\$765.18	\$720.57
518	Marlesta Dr/ Beagle St 20A #651130/300000179800	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 47	\$14,349,397.50	\$13,512,864.40
519	Marlesta Dr/ Beagle St 20A #651130/300000179800	Project Spend to Date	Project Tab, Row 47	\$14,349,397.50	\$13,512,864.40
520	Massachusetts Ave R20-40 #300000196353	Current/ Actual Cost/ Ft	Project Tab, Row 48	\$737.49	\$4.25
521	Massachusetts Ave R20-40 #300000196353	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 48	\$20,247,077.00	\$116,755.65
522	Massachusetts Ave R20-40 #300000196353	Project Spend to Date	Project Tab, Row 48	\$20,247,077.00	\$116,755.65
523		Project Status (Active/Hold/Cancelled)	Project Tab, Row 105	Active	Cancelled
524	Mount Acadia Dr 20A #650433/300000283845	# of Poles Removed as Part of Project Scope	Project Tab, Row 50	30	31
525	Mount Albertine Ave 20A (Balboa Ave to Mt Aguilar Dr) #2118640 - 2118644	Project Spend to Date	Project Tab, Row 51	\$1,534,091.00	\$0.00
526		Project Completion Date	Project Tab, Row 229	Unknown	N/A
527		Project Status (Active/Hold/Cancelled)	Project Tab, Row 229	Hold	Cancelled
528		Non-Ratepayer Funding Source	Project Tab, Row 107	N/A	Project Customer
529		Project Spend to Date	Project Tab, Row 107	\$49,670,480.00	\$0.00
530		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 107	\$0.00	\$42,622,523.92
531		Project Status (Active/Hold/Cancelled)	Project Tab, Row 230	Active	Cancelled
532		# of Poles Removed as Part of Project Scope	Project Tab, Row 108	Unknown	1
533		Applicant Type	Project Tab, Row 108	Business	Individual

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
534		Centerline Footage of Primary OH Line Converted	Project Tab, Row 108	Unknown	185
535		Environmental Mitigations required?	Project Tab, Row 108	Unknown	No
536		Length, Rough Estimate or Design Estimate?	Project Tab, Row 108	Unknown	Design
537		Line Footage of Primary UG Circuit	Project Tab, Row 108	Unknown	182
538		Number of Meters Converted to UG Service	Project Tab, Row 108	Unknown	0
539		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 108	\$35,412.02	\$38,210.97
540		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 108	Unknown	No
541	Nb 642 Arizona St #300000709965	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
542		PCD, Forecast or Actual?	Project Tab, Row 232	Forecast	Actual
543		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 232	\$634,361.36	\$634,361.36
544		Project Spend to Date	Project Tab, Row 232	\$634,361.36	\$634,361.36
545		# of Poles Removed as Part of Project Scope	Project Tab, Row 109	Unknown	2
546		Applicant Type	Project Tab, Row 109	Individual	Business
547		Centerline Footage of Primary OH Line Converted	Project Tab, Row 109	Unknown	765
548		Environmental Mitigations required?	Project Tab, Row 109	Unknown	No
549		Length, Rough Estimate or Design Estimate?	Project Tab, Row 109	Unknown	Design
550		Line Footage of Primary UG Circuit	Project Tab, Row 109	Unknown	485
551		Number of Meters Converted to UG Service	Project Tab, Row 109	Unknown	0
552		Project Sponsor	Project Tab, Row 109		
553		Project Stage	Project Tab, Row 109	Estimating/Design	Closing
554		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 109	Unknown	No
555		Environmental Mitigations required?	Project Tab, Row 234	Unknown	No
556		Length, Rough Estimate or Design Estimate?	Project Tab, Row 234	Unknown	Design

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
557		Number of Meters Converted to UG Service	Project Tab, Row 234	Unknown	0
558		PCD, Forecast or Actual?	Project Tab, Row 234	Forecast	Actual
559		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 234	Unknown	No
560		Length, Rough Estimate or Design Estimate?	Project Tab, Row 235	Unknown	Design
561		Number of Meters Converted to UG Service	Project Tab, Row 235	Unknown	0
562		Project Sponsor	Project Tab, Row 235		
563		Centerline Footage of Primary OH Line Converted	Project Tab, Row 110	26,033 ft	26033
564		Length, Rough Estimate or Design Estimate?	Project Tab, Row 110	Unknown	Preliminary
565		Project Completion Date	Project Tab, Row 110	4/1/2026	Unknown
566		Centerline Footage of Primary OH Line Converted	Project Tab, Row 277	Unknown	389
567		Length, Rough Estimate or Design Estimate?	Project Tab, Row 277	Unknown	Design
568		Line Footage of Primary UG Circuit	Project Tab, Row 277	Unknown	508
569		Number of Meters Converted to UG Service	Project Tab, Row 277	Unknown	0
570		Project Sponsor	Project Tab, Row 277		
571		Project Stage	Project Tab, Row 277	Closed	Closing
572		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 277	Unknown	No
573	Ocean Frontier # 300000755781	(Entire Row)	Project Tab — Removed (not present)	No longer a R20 project as of 12/31/2025	DELETED
574		Project Completion Date	Project Tab, Row 236	3/15/2025	Unknown
575		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 278	Actual	EAC
576		Length, Rough Estimate or Design Estimate?	Project Tab, Row 278	Unknown	Design
577		Number of Meters Converted to UG Service	Project Tab, Row 278	Unknown	0
578		Project Completion Date	Project Tab, Row 278	5/23/2023	Unknown
579		Project Sponsor	Project Tab, Row 278		
580		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 278	Unknown	No

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
581		Centerline Footage of Primary OH Line Converted	Project Tab, Row 279	Unknown	175
582		Environmental Mitigations required?	Project Tab, Row 279	Unknown	No
583		Length, Rough Estimate or Design Estimate?	Project Tab, Row 279	Unknown	Design
584		Line Footage of Primary UG Circuit	Project Tab, Row 279	Unknown	175
585		Number of Meters Converted to UG Service	Project Tab, Row 279	Unknown	0
586		Project Stage	Project Tab, Row 279	Closed	Closing
587		Storm Water Pollution Prevention Plan (SWPPP) required?	Project Tab, Row 279	Unknown	No
588		Project Status (Active/Hold/Cancelled)	Project Tab, Row 237	Hold	Active
589		Non-Ratepayer Funding Source	Project Tab, Row 111	N/A	Project Customer
590		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 111	\$18,851,296.00	\$44,625.93
591		Project Spend to Date	Project Tab, Row 111	\$18,851,296.00	\$44,625.93
592		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 111	\$0.00	\$17,676,522.00
593		Length, Rough Estimate or Design Estimate?	Project Tab, Row 238	Unknown	Design
594		Project Stage	Project Tab, Row 113	Construction	Estimating/Design
595		Length, Rough Estimate or Design Estimate?	Project Tab, Row 240	Unknown	Design
596		Number of Meters Converted to UG Service	Project Tab, Row 240	Unknown	0
597		Length, Rough Estimate or Design Estimate?	Project Tab, Row 114	Unknown	Preliminary
598		Project Completion Date	Project Tab, Row 114	12/1/2023	Unknown
599		Project Status (Active/Hold/Cancelled)	Project Tab, Row 241	Cancelled	Hold
600		Length, Rough Estimate or Design Estimate?	Project Tab, Row 242	Unknown	Design
601		Project Sponsor	Project Tab, Row 242		
602		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 262	Actual	EAC
603		Length, Rough Estimate or Design Estimate?	Project Tab, Row 262	Unknown	Design

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
604		Number of Meters Converted to UG Service	Project Tab, Row 262	Unknown	0
605		Project Stage	Project Tab, Row 262	Construction	Closing
606		Applicant Type	Project Tab, Row 115	Individual	Business
607		Length, Rough Estimate or Design Estimate?	Project Tab, Row 115	Preliminary	Design
608		Project Sponsor	Project Tab, Row 115		
609		Project Status (Active/Hold/Cancelled)	Project Tab, Row 116	Hold	Cancelled
610		Length, Rough Estimate or Design Estimate?	Project Tab, Row 243	Unknown	Design
611		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 243	Unknown	N/A
612		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 244	Actual	EAC
613		Length, Rough Estimate or Design Estimate?	Project Tab, Row 244	Unknown	Design
614		Line Footage of Primary UG Circuit	Project Tab, Row 244	Unknown	20
615		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 244	\$95,684.75	\$93,151.51
616		Project Spend to Date	Project Tab, Row 244	\$95,684.75	\$93,151.51
617		Project Stage	Project Tab, Row 244	Closed	Closing
618	SAMPSON ST 20A #300000199103	Project Spend to Date	Project Tab, Row 54	\$9,832,471.30	\$0.00
619	San Diego Ave 20A #650443/300000199016	Current/ Actual Cost/ Ft	Project Tab, Row 55	\$1,079.31	\$946.18
620	San Diego Ave 20A #650443/300000199016	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 55	\$10,738,104.00	\$9,413,588.57
621	San Diego Ave 20A #650443/300000199016	Project Spend to Date	Project Tab, Row 55	\$10,738,104.00	\$9,413,588.57
622	SC AV DEL MAR 20A #300000453808	Current/ Actual Cost/ Ft	Project Tab, Row 56	\$4,023.08	\$0.00
623	SC AV DEL MAR 20A #300000453808	Number of Meters Converted to UG Service	Project Tab, Row 56	123	23
624	SC AV DEL MAR 20A #300000453808	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 56	\$2,615,000.00	\$0.00
625	SC AV DEL MAR 20A #300000453808	Project Spend to Date	Project Tab, Row 56	\$2,615,000.00	\$0.00

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
626		Centerline Footage of Primary OH Line Converted	Project Tab, Row 245	1	Unknown
627		Line Footage of Primary UG Circuit	Project Tab, Row 245	0	Unknown
628		Project Completion Date	Project Tab, Row 245	8/21/2023	Unknown
629		Project Stage	Project Tab, Row 245	Construction	Estimating/Design
630		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 280	Actual	EAC
631		Applicant Type	Project Tab, Row 280	Contractor	Business
632		Number of Meters Converted to UG Service	Project Tab, Row 280	Unknown	0
633		Project Sponsor	Project Tab, Row 280		
634		Non-Ratepayer Funding Source	Project Tab, Row 119	N/A	Project Customer
635		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 119	\$25,936,358.80	\$3,449,864.00
636		Project Spend to Date	Project Tab, Row 119	\$25,936,358.80	\$0.00
637		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 119	\$0.00	\$1,017,200.03
638		Length, Rough Estimate or Design Estimate?	Project Tab, Row 246	Unknown	Design
639		Number of Meters Converted to UG Service	Project Tab, Row 246	Unknown	0
640		PCD, Forecast or Actual?	Project Tab, Row 246	Forecast	Actual
641		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 246	\$702,970.00	\$700,198.45
642		Project Spend to Date	Project Tab, Row 246	\$702,970.00	\$700,198.45
643		PCD, Forecast or Actual?	Project Tab, Row 247	Forecast	Actual
644	SPRING ST 20A #300000415921	Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 256	Actual	EAC
645	SPRING ST 20A #300000415921	Project Spend to Date	Project Tab, Row 256	\$2,173,109.00	\$0.00
646	SPRING ST 20A #300000415921	Project Stage	Project Tab, Row 256	Closed	Estimating/Design
647		Project Stage	Project Tab, Row 248	Closed	Estimating/Design
648	Stone Hill Drive 20A #300000474207	Current/ Actual Cost/ Ft	Project Tab, Row 59	\$1,719.58	\$480.04
649	Stone Hill Drive 20A #300000474207	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 59	\$10,769,757.00	\$3,006,464.00
650	Stone Hill Drive 20A #300000474207	Project Spend to Date	Project Tab, Row 59	\$10,769,757.00	\$43,492.34
651		Non-Ratepayer Funding Source	Project Tab, Row 122	N/A	Project Customer

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
652		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 122	\$1,028,163.00	\$926,310.95
653		Project Spend to Date	Project Tab, Row 122	\$1,028,163.00	\$926,310.95
654		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 122	\$0.00	\$637,153.00
655		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 123	\$1,761,088.00	\$417,569.02
656		Project Spend to Date	Project Tab, Row 123	\$1,761,088.00	\$417,569.02
657		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 124	\$2,108,727.00	\$521,535.45
658		Project Spend to Date	Project Tab, Row 124	\$2,108,727.00	\$521,535.45
659		Non-Ratepayer Funding Source	Project Tab, Row 125	N/A	Project Customer
660		Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 125	\$4,472,431.00	0
661		Project Spend to Date	Project Tab, Row 125	\$4,472,431.00	\$0.00
662		Projected/Final Cost to Non-Ratepayers	Project Tab, Row 125	\$0.00	\$707,071.00
663		Number of Meters Converted to UG Service	Project Tab, Row 249	Unknown	0
664		Applicant Type	Project Tab, Row 281	Individual	Business
665		Length, Rough Estimate or Design Estimate?	Project Tab, Row 281	Unknown	Design
666		Project Sponsor	Project Tab, Row 281		
667		Project Stage	Project Tab, Row 281	Closed	Closing
668		Length, Rough Estimate or Design Estimate?	Project Tab, Row 263	Unknown	Design
669		Project Stage	Project Tab, Row 263	Closed	Construction
670		Project Completion Date	Project Tab, Row 251	8/1/2024	Unknown
671		Project Completion Date	Project Tab, Row 126	7/14/2023	Unknown
672		Project Sponsor	Project Tab, Row 126		
673	Valley St and Magnolia Sdwk 20A Muni-Trench #300000261933	Current/ Actual Cost/ Ft	Project Tab, Row 60	\$2,028.90	\$1,687.57
674	Valley St and Magnolia Sdwk 20A Muni-Trench #300000261933	Project Cost (Actual, Non-Adjusted) 8,9	Project Tab, Row 60	\$7,204,612.00	\$5,992,547.30
675	Valley St and Magnolia Sdwk 20A Muni-Trench #300000261933	Project Spend to Date	Project Tab, Row 60	\$7,204,612.00	\$5,992,547.30
676	Via De La Valle Ph2 (East of I-5) 20A #300000240045	Project Spend to Date	Project Tab, Row 61	\$3,172,632.00	\$0.00

CHANGE LOG — SDG&E 2025 RULE 20 ANNUAL REPORT AMENDMENT

Combined project and community data-cell comparison. Records are matched by project identifier/name or community name; locations point to the amended tab and row.

555 Project Changes | 138 Community Changes | 693 Total Changes

This log documents all corrections made in this amended report. Use the Location column to find each change in the data tabs.

#	Project Name/Identifier	Field Change	Location (Sheet & Row)	Original Value	Amended Value
677	Via De La Valle Rd Ph1 20A #2323180 - 232184	Project Spend to Date	Project Tab, Row 62	\$2,905,296.47	\$0.00
678		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 264	EAC	Actual
679		Length, Rough Estimate or Design Estimate?	Project Tab, Row 264	Unknown	Design
680		Number of Meters Converted to UG Service	Project Tab, Row 264	Unknown	0
681		PCD, Forecast or Actual?	Project Tab, Row 264	Forecast	Actual
682		Project Completion Date	Project Tab, Row 252	12/30/2025	Unknown
683		Project Sponsor	Project Tab, Row 252		
684		Project Status (Active/Hold/Cancelled)	Project Tab, Row 253	Hold	Cancelled
685		Line Footage of Primary UG Circuit	Project Tab, Row 254	0	560
686		Non-Ratepayer Funding Source	Project Tab, Row 127	N/A	Project Customer
687		Project Cost (Actual, Non- Adjusted) 8,9	Project Tab, Row 127	\$15,698,925.00	\$172,771.99
688		Project Spend to Date	Project Tab, Row 127	\$15,698,925.00	\$172,771.99
689		Projected/Final Cost to Non- Ratepayers	Project Tab, Row 127	\$0.00	\$1,563,477.00
690		Actual Cost/ Current Estimated At Completion (EAC)	Project Tab, Row 282	Actual	EAC
691		Project in Urban/Urban Cluster/Rural (Defined in the American Community Survey) 4	Project Tab, Row 282	No	no
692	Woodman St 20A (Skyline Dr to Imperial Ave) #300000351869	Project Spend to Date	Project Tab, Row 63	\$3,529,291.30	\$0.00
693	County of San Diego	Number of Rule 20C Projects Completed to Date	Community Tab, Row 32	5	2